

CITY OF PEORIA  
SEWER REHABILITATION PROJECT  
July 31, 2014

Total Length of Sewers: 1,052,400 LF  
Total Length of Sewers Televised: 1,052,400 LF (100%)  
Total Number of Manholes: 4,500

Completed Contracts

Number of Clean & TV Contracts:	10	
Number of Lining Contracts:	26	(148,800 LF)
Number of Point Repairs:	1,516	
Number of Manholes Rehabilitated:	577	
Cost of Completed Contracts:	\$51,318,000	

Ongoing Contracts

Number of Clean & TV Contracts:	0	
Number of Lining Contracts:	1	
Number of Excavation Contracts:	2	
Number of Manhole Rehab. Contracts:	0	
Paid-to-Date on Ongoing Contracts:	\$578,000	
Outstanding Value on Ongoing Contracts:	\$1,133,000	

CITY OF PEORIA  
SEWER REHABILITATION PROJECT  
July 31, 2014

Project Summary by Design Area

**Design Area 1: 365,200 LF of Sewers and 1,500 Manholes**

<u>Completed Contracts</u>		<u>Ongoing Projects</u>
Number of Clean & TV Contracts:	2	2 Point Repair
Number of Lining Contracts:	19 (126,300 LF)	1 Lining
Number of Point Repairs:	1,222	
Number of Manholes Rehabilitated:	558	
Cost of Completed Contracts:	\$39,709,000	

**Design Area 2: 211,800 LF of Sewers and 900 Manholes**

<u>Completed Contracts</u>		<u>Ongoing Projects</u>
Number of Clean & TV Contracts:	3	
Number of Lining Contracts:	2 (1,700 LF)	
Number of Point Repairs:	114	
Number of Manholes Rehabilitated:	0	
Cost of Completed Contracts:	\$3,575,000	

**Design Area 3: 343,400 LF of Sewers and 1,400 Manholes**

<u>Completed Contracts</u>		<u>Ongoing Projects</u>
Number of Clean & TV Contracts:	4	
Number of Lining Contracts:	0	
Number of Point Repairs:	59	
Number of Manholes Rehabilitated:	16	
Cost of Completed Contracts:	\$3,670,000	

**Design Area 4: 132,000 LF of Sewers and 700 Manholes**

<u>Completed Contracts</u>		<u>Ongoing Projects</u>
Number of Clean & TV Contracts:	1	
Number of Lining Contracts:	5 (20,800 LF)	
Number of Point Repairs:	121	
Number of Manholes Rehabilitated:	3	
Cost of Completed Contracts:	\$4,364,000	